EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of Borewell & providing pumps motor & laying pipeline in ward no-05 Byatarayanapura Sub-Division.
2	Amount of Work Portion	1303860/- Excluding GST+ Bescom charges.
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	Sri. Channigaraya Swamy Construction Chenna Krishna.P
5	Agreement No.	126/5.10.20
6	No. and date under which work order issued	126/6.10.20
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time limit applied for	10 Days.
16	Whether the orginal application of the contractor is enclosed.	6.1.21 to 15.1.2021
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	15.1.2021
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed (Labours Problem)	EOT may be Approved with nominal fine Work delayed due to Corona-19.
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved as per AEE recommendation.

Assistant Engineer

Executive Engineer
Byatarayenapura Division

Assistant Executive Engineer